



**Procurement Status Report**  
**93555 Chinook Power Station**  
**SaskPower: Swift Current, Saskatchewan**

**Chinook Power Station - Service Procurement Status Report**

<b>Pkg. No</b>	<b>Title</b>	<b>Scope</b>	<b>Forecast RFP Issue Date</b>	<b>Awarded Date</b>	<b>Awarded to</b>	<b>Contact</b>
5.2810	Fire Protection & Detection	Design, Furnish, and Install the Fire Suppression and Detection Systems in the Power House Structure		Mar-18	Vipond, Inc.	Derek Kelln (derek.kelln@vipond.ca)
5.2970	Field Erected Tanks	Design, Furnish, Fabricate, and Erect the Demineralized Water & Fire / Service Water Tanks		Feb-17	AGI Envirotank	Doug Snider (dsnider@envirotank.com)
5.4310	Pre-Engineered Admin Building & Warehouse	Design, Furnish, Fabricate, and Install Admin/Warehouse Bldg (including Foundation, Enclosure, & Interior Finishes)		Apr-17	Hipperson Construction	Kris Ross (KrisR@hippersonconstruction.com)
5.8110	Clearing & Grubbing	Topsoil stripping and stockpiling, stone debris removal, tree removal, and localized excavation		Dec-16	Allan Construction	Devinder Sambhi (devinder@allanconstruction.ca)
5.8115	Site Prep / Rock / Fencing	Soil grading, drainage culvert pipe, crushed rock surfacing, fencing		Feb-17	Allan Construction	Devinder Sambhi (devinder@allanconstruction.ca)
5.8140	Site Finishes & Evaporation Pond	Final site grading, rock, pipe bollards, and site finishes		May-18	Allan Construction	Devinder Sambhi (devinder@allanconstruction.ca)
5.8150	General Site Services	Material handling, laydown, general site cleaning and maintenance		Apr-17	Tron Construction & Mining, Inc.	David Hemeon (david.hemeon@troncm.com)
5.8210	Deep Foundations - Piling	Deep foundation pile installation (driven piles, auger cast piles, etc.)		Jan-17	DFI Corporation	Richard Middleton (rmiddleton@dfi.ca)
5.8220	Foundations & UG Utilities	Poured concrete foundations, underground service piping installation, grounding grid installation, earthwork (foundation backfill)		Mar-17	Allan Construction	Devinder Sambhi (devinder@allanconstruction.ca)
5.8250	Pipe Rack Modules	Modularize the Distribution Pipe Racks		Jul-17	Saskarc Fabrication	Roy Drever (roy.drever@saskarc.com)
5.8251	ACC Modularization	Modularize the ACC Fan Unit Structures		Jul-17	Saskarc Fabrication	Roy Drever (roy.drever@saskarc.com)
5.8315	Heavy Haul / Heavy Lift	Transport and Offloading of Heavy Equipment Components		Oct-17	Sarens Canada, Inc.	Jordan Fownes (jordan.fownes@sarens.com)

**Chinook Power Station - Service Procurement Status Report**

Pkg. No	Title	Scope	Forecast RFP Issue Date	Awarded Date	Awarded to	Contact
5.8320	HRSB / GTG Mechanical & Power House Building	Structural steel erection, pipe installation, boiler erection, GTG turbine erection, equipment setting and installation, scaffolding, pipe and equipment painting and insulation		Jun-17	PCL Industrial Management Inc.	Tyler Caldwell (TCCaldwell@pcl.com)
5.8321	STG / ACC Mechanical & Water Treatment	Miscellaneous steel erection, pipe installation, STG turbine erection, ACC erection, Water Treatment erection, equipment setting and installation, scaffolding, pipe and equipment painting and insulation		Dec-17	Ledcor Projects, Inc.	Shaun Letawsky (shaun.letawsky@ledcor.com)
5.8410	Electrical / Instrumentation / Controls	Cable tray installation, cable installation, lighting supply and installation, electrical equipment installation		Jan-18	Chemco Electrical Contractors, Ltd.	Mike McCormick (mmccormick@chemco.com)
5.8430	Construction Power	Temporary construction power panels and distribution system. Parking lot lighting and heaters		Mar-17	Riverside Electric, Ltd.	Steve Cassidy (steve@riversideelectric.ca) George Tsougrianis (george@riversideelectric.ca)
5.9020	Site Surveying	Establishment of control benchmarks and topographic survey as well as survey verification during construction activities		Mar-17	Altus Geomatics	Gerald Johnson (gerald.johnson@altusgroup.com)
5.9050	Subsurface Investigation	Soil boring and subsurface investigation		Oct-16	Ground Service Engineering, Ltd.	Tim Adelman (timadelman@myaccess.ca)
5.9110	Site Security	Off-shift security surveillance of the site		Feb-17	Haztech Energy Corp	Shawn Hazen (shazen@haztech.com)
5.9130	Medical Services	Third Party safety support, onsite first aid and case management		Feb-17	Haztech Energy Corp	Shawn Hazen (shazen@haztech.com)
5.9210	Materials Testing	Soils, Concrete, and Grout Testing during Construction		Apr-17	WSP Canada, Inc.	Trevor Feicht (trevor.feicht@wspgroup.com)



**Procurement Status Report**  
**93555 Chinook Power Station**  
**SaskPower: Swift Current, Saskatchewan**

**Chinook Power Station - Service Procurement Status Report**

<b>Pkg. No</b>	<b>Title</b>	<b>Scope</b>	<b>Forecast RFP Issue Date</b>	<b>Awarded Date</b>	<b>Awarded to</b>	<b>Contact</b>
5.9230	Electrical Testing	Medium and high voltage high potential and electrical continuity testing		May-18	Team Power Solutions	Kelly Cote (kelly.cote@teampowersolutions.ca)
5.9250	Performance Testing	Equipment performance testing during commissioning and startup	Sep-18			
5.9260	Emissions Testing	Equipment emissions testing during commissioning and startup	Dec-18			
5.9320	Chemical Cleaning/Steam Blow & Lube Oil Flushing	Chemical cleaning of equipment for commissioning and startup  Steam blows of critical systems for commissioning and startup  Lube oil flushing of key equipment and piping systems for commissioning and startup	May-18	Jul-18	Solid Industrial Solutions	Mike Banting (mbanting@solidind.ca)
5.C403	Substation Construction	Substation structure erection, breaker installation, disconnect switch installation, fencing, electrical cable installation		Dec-17	Iconic Power Systems	Mark Willson (mwillson@iconicpowersystems.ca)